

WY PRA-YELL 13(3)  
East Entrance Road Segment C  
FHWA NEWSLETTER

Newsletter No. 4

Week of: 08/23/04-08/29/04

*The project is located starting at Sylvan Pass heading seven miles east to the East Entrance gate. The project involves widening and reconstructing the roadway, including: retaining walls, culvert replacement, blasting, milling, paving and striping. The East Entrance Road project was awarded to HK Contractors INC. on May 26, 2004. The Contract Fixed completion date for this project is October 5, 2006.*

**Tentative Construction Schedule and Progress Update:**

Closures will continue nightly (8:00 PM to 8:00 AM) with half hour delays during the daylight hours, seven days a week.

**Base Schedule** (starting at Sylvan Pass and heading two miles towards the East Entrance)  
A majority of the cuts have access roads built in preparation for drilling with excavation continuing on the softer cuts, pioneering roads will continue on the lower half. Milling of the base schedule is planned to start this week along with scraping for material at the Sylvan Pass material source, with blasting starting towards the end of the week. Night work will consist of culvert and water diversion installations.

**Option A** (extending the project another 2.7 miles towards the East Entrance from the Base Schedule) Surveying will continue with clearing following closely behind.

Project completion date is set at October 5, 2006. Any questions or comments concerning the project can be addressed to the FHWA Lake Office YNP.