



ID PFH 80-1(1)

CONSTRUCTION STATUS REPORT No. 11-09

for the week of May 4, 2009

CONTRACTOR: M.A. DeAtley Construction, Inc.

Excavation and hauling of material will continue at several locations throughout the project. Flaggers and a pilot car will be facilitating traffic through some of these operations. As the number of operations increases, delays through the project may also increase. To date, the maximum wait time has been 15 – 20 minutes. The contract allows a maximum delay time of 30 minutes. No road closures are anticipated at this time.

This week, DeAtley will continue hauling material from cuts to the waste area on the North end.

Excavation will also continue in other cuts towards the beginning of the project, and the material will be hauled off of the project.

To date, approximately 40%, (75,000 cuyd) of the earthwork has been removed.

The fencing subcontractor continues installing fence in several locations. This work will continue off and on for most of this season.

The Erosion control subcontractor should begin application of soil tackifier and wood fiber mulch on those slopes that are essentially finished. This process will occur approximately every two weeks as slopes are finished.

Harcon is scheduled to be mobilizing back on to the project this week.

The fixed completion date for this project is July 11, 2011.

Please send your comments:

- by email to: fern anlake@mail.wfl.fhwa.dot.gov
- by phone or mail to: Mark Guse, Project Engineer, 208.666.0739



U.S. DEPARTMENT OF TRANSPORTATION
FEDERAL HIGHWAY ADMINISTRATION
WESTERN FEDERAL LANDS HIGHWAY DIVISION
2115 E. Sherman Ave., suite 107
Coeur d'Alene, ID 83814
Office: 208.666.0739