



ID PFH 80-1(1)

CONSTRUCTION STATUS REPORT No. 15-09

for the week of June 1, 2009

CONTRACTOR: M.A. DeAtley Construction, Inc.

Flaggers and a pilot car will be facilitating traffic through the excavation operations. As the number of operations increases, delays through the project may also increase. To date, the maximum wait time has been 15 – 20 minutes. The contract allows a maximum delay time of 30 minutes. No road closures are anticipated at this time.

Excavation activities will continue in other areas North of the lake. To date, approximately 100,000 cuyd) of the earthwork has been removed.

Harcon continues work on the bridge. They will be drilling for Bents #1, #7 and #8, and constructing Bents #1 and #8. Parking and fishing access will be limited in this area due to their construction activity.

The signal system through narrow sections is provided solely for safe public travel through the project. The maximum wait time is set at three and one half minutes.

During previous weekends, the contractor has suffered numerous incidents of vandalism and thefts involving equipment and traffic control devices. They would appreciate reporting any suspicious activity to the Sheriffs department.

The fixed completion date for this project is July 11, 2011.

Please send your comments:

- by email to: fern anlake@mail.wfl.fhwa.dot.gov**
- by phone or mail to: Mark Guse, Project Engineer, 208.666.0739**



U.S. DEPARTMENT OF TRANSPORTATION
FEDERAL HIGHWAY ADMINISTRATION
WESTERN FEDERAL LANDS HIGHWAY DIVISION
2115 E. Sherman Ave., suite 107
Coeur d'Alene, ID 83814
Office: 208.666.0739