



ID PFH 80-1(1)

CONSTRUCTION STATUS REPORT No. 21-09

for the week of July 27, 2009

CONTRACTOR: M.A. DeAtley Construction, Inc.

Flaggers and a pilot car will continue facilitating traffic through the excavation operations. To date, the maximum wait time has been 15 – 20 minutes. The contract allows a maximum delay time of 30 minutes.

Minor road closures are anticipated in the next few weeks, as the contractor will have to drill and blast several locations. The roadway will only be closed long enough to clean up the debris. These will be small shots.

This contract allows 4 Hour Road closures during blasting ! We hope to avoid this lengthy closure, and clean the road of debris with just moderate additional delay.

Placement of rock embankment along the shoreline is progressing. This work will continue at several locations until completed. They should begin installing new culverts, constructing walls, and continue removing the asphalt and shaping the new roadway sub-grade.

Most of the foundation work on the bridge has been completed, and superstructure work will continue.

Parking and fishing access will be limited in this area due to their construction activities.

The fixed completion date for this project is July 11, 2011.

Link to Website: <http://www.wfl.fhwa.dot.gov/projects/fernan/>

Please send your comments:

- by email to: fernanlake@mail.wfl.fhwa.dot.gov**
- by phone or mail to: Mark Guse, Project Engineer, 208.666.0739**



U.S. DEPARTMENT OF TRANSPORTATION
FEDERAL HIGHWAY ADMINISTRATION
WESTERN FEDERAL LANDS HIGHWAY DIVISION
2115 E. Sherman Ave., suite 107
Coeur d'Alene, ID 83814
Office: 208.666.0739