



ID PFH 80-1(1)

**CONSTRUCTION STATUS REPORT No. 22-09**

for the week of August 3, 2009

CONTRACTOR: M.A. DeAtley Construction, Inc.

Flaggers and a pilot car will continue facilitating traffic through the excavation operations. To date, the maximum wait time has been 25 – 30 minutes. The contract allows a maximum delay time of 30 minutes.

The contractor will continue to drill and blast at several locations. The roadway will only be closed long enough to clean up the debris. These will be small shots, and delays should be insignificant.

**This contract allows 4 Hour Road closures for blasting and cleanup!** We hope to avoid this lengthy closure, and clean the road of debris with just moderate additional delay. Your patience is appreciated.

Installation of new culverts, construction of walls, and continued removal of the asphalt and shaping of the new roadway sub-grade will be ongoing.

Most of the foundation work on the bridge has been completed, and superstructure work continues.

Parking and fishing access will be limited in this area due to their construction activities.

The fixed completion date for this project is July 11, 2011.

Link to Website: <http://www.wfl.fhwa.dot.gov/projects/fernan/>

Please send your comments:

- by email to: [fernanlake@mail.wfl.fhwa.dot.gov](mailto:fernanlake@mail.wfl.fhwa.dot.gov)
- by phone or mail to: Mark Guse, Project Engineer, 208.666.0739



U.S. DEPARTMENT OF TRANSPORTATION  
FEDERAL HIGHWAY ADMINISTRATION  
WESTERN FEDERAL LANDS HIGHWAY DIVISION  
2115 E. Sherman Ave., suite 107  
Coeur d'Alene, ID 83814  
Office: 208.666.0739