



ID PFH 80-1(1)

CONSTRUCTION STATUS REPORT No. 24-09

for the week of August 24, 2009

CONTRACTOR: M.A. DeAtley Construction, Inc.

Flaggers and a pilot car will continue facilitating traffic through the excavation operations. To date, the maximum wait time has been 25 – 30 minutes. The contract allows a maximum delay time of 30 minutes.

Installation of new culverts, construction of walls, and continued removal of the asphalt and shaping of the new roadway sub-grade will be ongoing. Grade hubs are being installed in preparation for gravel placement

A subcontractor is drilling holes for pinning rock-fall mesh in several of the rock cut locations.

Placement of girders for the bridge is underway, and additional superstructure work will continue.

Parking and fishing access will be limited in this area due to their construction activities.

The fixed completion date for this project is July 11, 2011.

Link to Website: <http://www.wfl.fhwa.dot.gov/projects/fernan/>

Please send your comments:

- **by email to: fernanlake@mail.wfl.fhwa.dot.gov**
- **by phone or mail to: Mark Guse, Project Engineer, 208.666.0739**



U.S. DEPARTMENT OF TRANSPORTATION
FEDERAL HIGHWAY ADMINISTRATION
WESTERN FEDERAL LANDS HIGHWAY DIVISION
2115 E. Sherman Ave., suite 107
Coeur d'Alene, ID 83814
Office: 208.666.0739