



ID PFH 80-1(1)

**CONSTRUCTION STATUS REPORT No. 25-09**

for the week of August 31, 2009

CONTRACTOR: M.A. DeAtley Construction, Inc.

**Flaggers and a pilot car will continue facilitating traffic through the excavation operations. To date, the maximum wait time has been 25 – 30 minutes. The contract allows a maximum delay time of 30 minutes.**

**Installation of new culverts and continued removal of the asphalt and shaping of the new roadway sub-grade will be ongoing. Grade hubs are being installed in preparation for gravel placement.**

**A subcontractor, Darkhorse Const., is installing a Mechanically Stabilized Earth wall between Millers and Moates properties**

**A subcontractor, AIS, is drilling holes for pins, which will provide for attachment of rock-fall mesh in several of the rock cut locations.**

**Superstructure work continues on the bridge.**

**Parking and fishing access will be limited in this area due to their construction activities.**

**Work also continues on the Fernan Creek relocation section.**

**This past weekend, someone vandalized the portable toilet, spilled the contents and cut up trees that were earmarked for the Creek relocation portion of the project. The contractor would appreciate the assistance of local residents to be vigilant on our behalf to help stop this vandalism.**

**The fixed completion date for this project is July 11, 2011.**

**Link to Website: <http://www.wfl.fhwa.dot.gov/projects/fernan/>**

**Please send your comments:**

- by email to: [fernanlake@mail.wfl.fhwa.dot.gov](mailto:fernanlake@mail.wfl.fhwa.dot.gov)**
- by phone or mail to: Mark Guse, Project Engineer, 208.666.0739**



U.S. DEPARTMENT OF TRANSPORTATION  
FEDERAL HIGHWAY ADMINISTRATION  
WESTERN FEDERAL LANDS HIGHWAY DIVISION  
2115 E. Sherman Ave., suite 107  
Coeur d'Alene, ID 83814  
Office: 208.666.0739