



ID PFH 80-1(1)

CONSTRUCTION STATUS REPORT No. 28-09

for the week of September 21, 2009

CONTRACTOR: M.A. DeAtley Construction, Inc.

Flaggers and a pilot car will continue facilitating traffic through all operations. The contract allows a maximum delay time of 30 minutes.

Roadway excavation work is nearing completion, and only a few areas remain.

Culvert installations will continue until all have been completed.

Shaping and finishing of the sub-grade is underway in preparation for gravel placement. The contractors' goal is to begin placing the base aggregate as soon as possible, and complete as much paving as possible prior to the winter shutdown.

Harcon Inc. is installing formwork for the bridge deck, and continues other work on the bridge superstructure.

Parking and fishing access will be limited in this area due to their construction activities.

Wildlands will continue repairing, maintaining and replacing erosion control devices as needed throughout the project.

The fixed completion date for this project is July 11, 2011.

Link to Website: <http://www.wfl.fhwa.dot.gov/projects/fernan/>

Please send your comments:

- by email to: fernanlake@mail.wfl.fhwa.dot.gov**
- by phone or mail to: Mark Guse, Project Engineer, 208.666.0739**



U.S. DEPARTMENT OF TRANSPORTATION
FEDERAL HIGHWAY ADMINISTRATION
WESTERN FEDERAL LANDS HIGHWAY DIVISION
2115 E. Sherman Ave., suite 107
Coeur d'Alene, ID 83814
Office: 208.666.0739