



ID PFH 80-1(1)

CONSTRUCTION STATUS REPORT No. 30-09

for the week of October 05, 2009

CONTRACTOR: M.A. DeAtley Construction, Inc.

Flaggers and a pilot car will continue facilitating traffic through all operations. The contract allows a maximum delay time of 30 minutes.

Major roadway excavation work is complete, except for a few small areas.

Shaping and finishing of the sub-grade past the lake will continue, and placement of the aggregate base will proceed as sections are prepped. The contractors' goal is to place the base aggregate, and complete as much paving as possible before winter sets in. Paving may start as soon as next week.

Harcon Inc. is installing formwork for the bridge deck, and continues other work on the bridge superstructure. Parking, fishing and other access will be limited in this area due to their construction activities.

Wildlands continues repairing, maintaining and replacing erosion control devices as needed throughout the project.

USFS personnel are overseeing the Fernan Creek channel relocation work, and may take a few more weeks to finish. Mulching, seeding and revegetation should begin after October 15th.

The fixed completion date for this project is July 11, 2011.

Link to Website: <http://www.wfl.fhwa.dot.gov/projects/fernan/>

Please send your comments:

- by email to: fernanlake@mail.wfl.fhwa.dot.gov**
- by phone or mail to: Mark Guse, Project Engineer, 208.666.0739**



U.S. DEPARTMENT OF TRANSPORTATION
FEDERAL HIGHWAY ADMINISTRATION
WESTERN FEDERAL LANDS HIGHWAY DIVISION
2115 E. Sherman Ave., suite 107
Coeur d'Alene, ID 83814
Office: 208.666.0739