



ID PFH 80-1(1)

CONSTRUCTION STATUS REPORT No. 32-09

for the week of October 26, 2009

CONTRACTOR: M.A. DeAtley Construction, Inc.

Flaggers and a pilot car will continue facilitating traffic through all operations. The contract allows a maximum delay time of 30 minutes.

Placement of the first lift of mainline asphalt has been completed to the bridge. Shaping and finishing of the aggregate base beyond the bridge continues. When it is ready, weather permitting, paving will continue. Gravel placement and shaping will continue on all approaches and driveways.

Harcon Inc. is installing formwork for the bridge deck, and continues other work on the bridge superstructure. Parking and other access will be limited in this area due to their construction activities.

USFS personnel are overseeing the Fernan Creek channel relocation work, and have completed most of their work. Mulching, seeding and revegetation should begin after October 30th.

The fixed completion date for this project is July 11, 2011.

Link to Website: <http://www.wfl.fhwa.dot.gov/projects/fernan/>

Please send your comments:

- by email to: fernanlake@mail.wfl.fhwa.dot.gov**
- by phone or mail to: Mark Guse, Project Engineer, 208.666.0739**



U.S. DEPARTMENT OF TRANSPORTATION
FEDERAL HIGHWAY ADMINISTRATION
WESTERN FEDERAL LANDS HIGHWAY DIVISION
2115 E. Sherman Ave., suite 107
Coeur d'Alene, ID 83814
Office: 208.666.0739