



ID PFH 80-1(1)

**CONSTRUCTION STATUS REPORT No. 33-09**

for the week of November 2, 2009

CONTRACTOR: M.A. DeAtley Construction, Inc.

**Flaggers and a pilot car will continue facilitating traffic through all operations. The contract allows a maximum delay time of 30 minutes.**

**Placement of the first lift of mainline asphalt has been completed to the bridge. Shaping and finishing of the aggregate base beyond the bridge continues. Paving will continue starting on Tuesday, and continue through the week.**

**Harcon Inc. is installing formwork for the bridge deck, and continues other work on the bridge superstructure. Deck placement is scheduled for this week.**

**Parking and other access will be limited in this area due to their construction activities.**

**The fixed completion date for this project is July 11, 2011.**

**Link to Website: <http://www.wfl.fhwa.dot.gov/projects/fernan/>**

**Please send your comments:**

- by email to: [fernanlake@mail.wfl.fhwa.dot.gov](mailto:fernanlake@mail.wfl.fhwa.dot.gov)**
- by phone or mail to: Mark Guse, Project Engineer, 208.666.0739**



U.S. DEPARTMENT OF TRANSPORTATION  
FEDERAL HIGHWAY ADMINISTRATION  
WESTERN FEDERAL LANDS HIGHWAY DIVISION  
2115 E. Sherman Ave., suite 107  
Coeur d'Alene, ID 83814  
Office: 208.666.0739