



CONSTRUCTION NEWSLETTER

ISSUE NO. 4
October 4, 2010

Agness Road Project

Since the last newsletter, 2 spans out of five spans of the structural steel section of bridge have been painted and the platform has been moved to the third span with power washing for this span scheduled during this week. Drilling, sandblasting and the installation of rebar for retrofit work of pier 2 and pier 6 has been completed. The concrete form is currently being placed as well as the form and rebar for the approach curbs, with concrete placement scheduled for end of this week. The curb and post removal and replacement on the Rogue Bridge is scheduled for next week, as well as start of coating for the third span of Illinois Bridge.



Federal Highway Administration
Todd Hashemi, Project Engineer
360-607-1893

Laskey – Clifton Corp
Mr. Mike Thibeau, Project Manager
541-271-2213

TO RECEIVE THIS NEWSLETTER VIA EMAIL, SEND YOUR REQUEST TO todd.hashemi@dot.gov
