



# CONSTRUCTION NEWSLETTER

ISSUE NO. 5  
November 1, 2010

## Agness Road Project

So far, 3 spans out of five spans of the structural steel section of bridge have been painted, the platform and containment cover for the last two spans have been setup, and two heating units are on site in case weather conditions shorten the painting window. The painting operation is expected to be completed within 3 weeks. Pier 2 and 6 extension work has been completed. The jacking stiffeners are being galvanized and as soon as they arrive on site and installed, Pier 6 Span 6 girders will be jacked to adjust the bearings. It is also anticipated the following work will be accomplished within the next 2 weeks: grouting of the pier extensions and placement of catcher blocks, shear lugs, concrete placement of approach curbs, and curb removal for Rouge Bridge



Traffic impacts continue to be one lane traffic controlled by signals at the Illinois River and Rouge River Bridges.

---

Federal Highway Administration  
Todd Hashemi, Project Engineer  
360-607-1893

Laskey – Clifton Corp  
Mr. Mike Thibeau, Project Manager  
541-271-2213

---

TO RECEIVE THIS NEWSLETTER VIA EMAIL, SEND YOUR REQUEST TO [todd.hashemi@dot.gov](mailto:todd.hashemi@dot.gov)

---