



CONSTRUCTION NEWSLETTER

ISSUE NO. 7
January 21, 2011

Agness Road Project

The project work has been completed except for the guardrail at SW corner of Rogue River Bridge. Due to topography of the road embankment at that location, we need longer guard posts, which are not standard items and will take time to have delivered. At this time, it is anticipated we should be done by the end of February.



Federal Highway Administration
Todd Hashemi, Project Engineer
360-607-1893

Laskey – Clifton Corp
Mr. Mike Thibeau, Project Manager
541-271-2213

TO RECEIVE THIS NEWSLETTER VIA EMAIL, SEND YOUR REQUEST TO todd.hashemi@dot.gov
