



AGNESS ROAD RECONSTRUCTION PHASE 2

Past Week:

Laskey-Clifton mobilized their equipment to the project in preparation for starting construction for the 2012 season. Grinding operations began at M.P. 30.4, working towards the beginning of the job, and finishing out the week at M.P. 18.5. Both full depth and 25mm grindings were utilized. Paving operations began shortly after grinding, but due to questionable weather conditions, only one day of production was achieved. Recycled aggregate base was processed and placed over shallow and deep trench areas at M.P. 28.0, M.P. 19.5, M.P. 18.6, and M.P. 18.5.

This Week:

Laskey-Clifton will continue grinding and paving operations, working towards the beginning of the project. Better weather is expected, so more days of paving are anticipated.

Left: Recycled aggregate base at M.P. 28.0.



Right: Paving grinding area at M.P. 30.4.



Project Engineer CO-WFLHD: Margaret Moen
Construction Inspectors: Nathan Jones
Clyde Taylor
Number: (406) 471-8762

Contractor: Laskey-Clifton Corp.
75355 HW 101, P.O. Box 50
Reedsport OR, 97467
Office Number: 541-271- 2213