



AGNESS ROAD RECONSTRUCTION PHASE 2

Past Week:

Laskey-Clifton continued work on grinding and paving locations last week. They started the week grinding around M.P. 18.5 and made progress towards the beginning of the job to M.P. 13.7. Four days of paving were performed last week adding up to about 600 metric tons of asphalt. Paving started at M.P. 28.0, with progress to M.P. 17.9, covering full depth as well as 25mm depth grinding locations and one deep trench location. To finish out the week, Laskey-Clifton surveyed and graded two additional recycled aggregate locations in preparation for the next weeks paving operations.

This Week:

Laskey-Clifton will continue grinding and paving operations, working towards the beginning of the project. With only four miles to go, grinding is expected to be completed sometime around the middle of the week. The final two recycled aggregate locations at M.P. 18.6 and M.P. 18.5 will kick off the paving activities, which will continue to make progress towards the beginning of the project.



Left: Recycled aggregate base at M.P. 19.5.

Right: Applying tack coat at M.P. 20.1

