



AGNESS ROAD RECONSTRUCTION PHASE 2

Past Week:

Laskey-Clifton continued work on grinding and paving locations last week. They started the week grinding around M.P. 13.7 working their way towards the beginning of the project. Following an equipment breakdown during the middle of the week, the full depth and 25mm grinding operations were completed on June 22, 2012. Paving operations began the week at M.P. 17.9, completing two large recycled aggregate locations at Deep Trench sites from last year's construction activities. Paving for the week made progress towards the beginning of the job to M.P. 13.7.

This Week:

Laskey-Clifton will continue paving operations, working towards the beginning of the project. Following the completion of the full depth and 25mm grinding activities, Laskey-Clifton will drop back and start milling three of the winter damage sites as specified by a contract modification at M.P. 13.1, M.P. 15.0, and M.P. 20.4.



Left: Paving grinding location.



Right: (Above) Prior to paving recycle aggregate M.P. 18.6

(Below) After paving recycle aggregate M.P. 18.6.

