



AGNESS ROAD RECONSTRUCTION PHASE 2

Past Week:

Laskey-Clifton continued paving operations last week with progress towards the beginning of the project. Both full depth and 25mm grinding areas were paved for the four work days last week.

This Week:

Laskey-Clifton will continue paving operations, working towards the beginning of the project. Paving the grinding areas should be completed this week, as well as fixing pot holes and other surface irregularities. Production for the Chip-Seal aggregate will begin this week for the upcoming surface treatment. Work will begin this week for repairs from winter storm damage at the two remaining locations on the project.



Above: Base lift at M.P. 12.0

Below: Top lift at M.P. 12.0

