



## Gold Beach Oregon

Week of 07-11-2011 to 07-15-2011

Pipe crew installed 2 culverts beginning at end of project and heading back on line. Finished geo-grid patches for paving back to Station 37+000. Paved only bottom lift of two geo-grid patches this past week as paver broke down. Drilling continued on Deep Trench outlet pipe at Station 31+275, progress slowed by



much subsurface water. This coming week Laskey-Clifton will continue installing culverts back on line and could install culverts back to Station 44+000 area, and as they go by , will install the one shallow trench at station 45+035 to 45+140. Geo-grid patch work will continue in the station 37+000 to 36+000 area.

Paving will resume and should surface all geo-grid patches back to around Station 37+000. Drilling will be completed at station 31+275 and be moved back to Station 27+510 Deep Trench outlet bore.



Project Engineer CO-WFLHD: Margaret Moen  
Construction Manager: Robert Nehler  
Construction Inspector: Daryl McKenzie  
Project office Number 541-247-4391

Contractor: Laskey-Clifton Corp.  
75355 HW 101  
P.O.Box 50  
Reedsport OR, 97467