



# AGNESS ROAD RECONSTRUCTION PHASE 2

## Past Week:

Laskey-Clifton completed fixing pot holes and other surface irregularities and began the sub-excavation and Geogrid patch construction at STA 32+800. They began brooming the roadway in preparation for the Chip Seal surface treatment.

## This Week:

Laskey-Clifton will complete the construction of the Geogrid patch at STA 32+800 in the beginning of the week and pave over the top of it. Chip Seal operations will begin Monday and continue throughout the week, covering approximately four miles (both lanes) per day. Laskey-Clifton will also begin the shoulder work at STA 21+300, correcting the damaged caused by winter storms.

Below: Geogrid patch at STA 32+800

Below: Chip Seal application



Project Engineer CO-WFLHD: Glenn T. Kutzera  
Construction Inspectors: Nathan Jones  
Clyde Taylor  
Number: (406) 471-8762

Contractor: Laskey-Clifton Corp.  
75355 HW 101, P.O. Box 50  
Reedsport OR, 97467  
Office Number: 541-271- 2213