



# AGNESS ROAD RECONSTRUCTION PHASE 2

## Past Week:

Laskey-Clifton completed the Surface Treatment, Chip Seal in the early part of the week, and began the fog seal application around the end of the week starting at the end of the project and working towards the beginning of the project. With agreeable weather, Laskey-Clifton was able to cover approximately eight miles (both lanes) per day.

## This Week:

Laskey-Clifton will complete the fog seal application around the middle of the week ending at the beginning of the project. Following completion of the fog seal application, Laskey-Clifton will begin working on curb work throughout the project, as well as beginning cleanup and demobilization operations.

Below: Fog seal distribution equipment



Below: Fog seal application



Project Engineer CO-WFLHD: Glenn T. Kutzera  
Construction Inspectors: Nathan Jones  
Clyde Taylor  
Number: (406) 471-8762

Contractor: Laskey-Clifton Corp.  
75355 HW 101, P.O. Box 50  
Reedsport OR, 97467  
Office Number: 541-271- 2213