



AGNESS ROAD RECONSTRUCTION PHASE 2

Past Week:

Laskey-Clifton completed the Fog Seal application and began working on some of the final punch list items for the project. Laskey-Clifton focused the remainder of the week on preparing areas for pavement markings and asphalt curb installment.

This Week:

Laskey-Clifton will complete construction of the Agness Road Reconstruction Phase 2 project with the exception of the culvert slip lining. Pavement markings will be placed the length of the project and asphalt curb will be installed. Shoulder rock will be placed where there are vertical edges left from paving operations and a solution for chip and fog seal deficiencies will be pursued.

Below: Asphalt curb installment



Below: Pavement marking application



Project Engineer CO-WFLHD: Glenn T. Kutzera
Construction Inspectors: Nathan Jones
Clyde Taylor
Number: (406) 471-8762

Contractor: Laskey-Clifton Corp.
75355 HW 101, P.O. Box 50
Reedsport OR, 97467
Office Number: 541-271- 2213