



Gold Beach Oregon

Week of 08-29-2011 to 09-2-2011

Past week: Laskey-Clifton paved Geogrid Patches from M.P. 19.3 to M.P. 19.8;



Geogrid Patch at Station 29+241 with 4 feet of Asphalt

completed a Geogrid Patch at M.P. 18.1; installed 7 culverts from M.P. 14.6 to M.P. 12.7; and started placing down-drains at M.P. 27.4 to M.P. 22.1. Laskey-Clifton completed drilling the bore for the outlet pipe at the Deep Trench at M.P. 12.5 and moved to drilling the bore at M.P. 19.0. It is possible the Boring Crew will work Saturday, August 27, to finish drilling.

This week: Laskey-Clifton will be working 10 hour days Monday through Thursday for this week. L-C will install 5 culverts from M.P. 10.7 to M.P. 11.5; continue installing down-drains from M.P. 22.1 to M.P.19.7; paving from M.P. 19.3 to M.P. 18; and install Geogrid Patches from M.P. 19.3 to M.P. 14.9. Once the Boring Crew finishes at M.P. 19.0, Deep Trenching will start. When more bolts for Quosatana Bridge are delivered, L-C will resume hanging the final rail.



Down-Drain System

Project Engineer CO-WFLHD: Margaret Moen
 Construction Manager: Robert Nehler
 Construction Inspectors: Daryl McKenzie and Robert Miller
 Project office Number 541-247-4391

Contractor: Laskey-Clifton Corp.
 75355 HW 101
 P.O.Box 50
 Reedsport OR, 97467