



Project Engineer CO-WFLHD: Margaret Moen
 Construction Manager: Robert Nehler
 Project office Number 541-247-4391



Contractor: Laskey-Clifton Corp.
 75355 HW 101, P.O. Box 50
 Reedsport OR, 97467



AGNESS ROAD RECONSTRUCTION PHASE 2 OR FS ARRA 33(4)

Week of 09/05/11 – 09/09/11

Past Week: Laskey-Clifton worked 10 hour days, Monday through Thursday this



Grinding the asphalt for the geogrid patches

past week. L-C continued installing 5 culvert pipes from M.P. 10.8 to M.P. 11.6; placing 4 down drains from M.P. 18.2 to M.P. 22.0; completed 3 geogrid patches from M.P. 14.9 to M.P. 17.5; and paved geogrid and culvert patches from M.P. 17.5 to M.P. 19.1. L-C completed the drilling the final bore at M.P. 19 and completed placing the pedestrian rail on the Quosotana Creek Bridge at M.P. 13.4.

A John Deere 992 hydraulic excavator was mobilized onto the project for the start of deep trenching.

This Week: Laskey-Clifton will again work 10 hours days Tuesday through Friday because of Labor Day weekend. L-C will continue working on culvert pipes from M.P. 10.5 to M.P. 10.7; installing geogrid patches from M.P. 12.6 to M.P. 12.8; placing down drains from M.P. 18.9 to M.P. 19.7; and paving back to M.P. 15.5.

Deep trenches will start this week, the first one being at M.P. 19.0. L-C will continue the deep trenches moving up station. Catch basins are also going to be installed this week at M.P. 10 and M.P. 10.3.



Soil Slope at M.P. 19.3