



AGNESS ROAD RECONSTRUCTION PHASE 2 OR FS ARRA 33(4)

Week of 09/19/11 – 09/23/11

Past Week: Laskey-Clifton continued placing down drain randomly back to M.P.



Long Downdrain being installed

10.6, once again with some difficulty; completed 3 geogrid patches from M.P. 13.8 to M.P. 12.2; and paved geogrid and culvert patches from M.P. 16.6 to M.P. 13.6. The deep trench at site 7 has proven to be a difficult one. Due to caving of material under the edge of the road, cracks have developed in the existing asphalt roadway. The deep trench crew will continue work on Saturday at the deep trench at site 7 trying to bring it to full subgrade.

This Week: Laskey-Clifton will continue working on installing geogrid patches from M.P. 12.2 to M.P. 11.5 and placing down drains at random. The pedestrian railing for the Skookum House Bluff Bridge is to arrive this week and installation of the railing will start. The deep trench at site 7 will be prepped for paving this week. Work will start for the deep trench at site 8, at M.P. 19.4. LC will now be working 5 days per week at 10 hour shifts with some Saturday work occurring at the Deep Trench sites.

Project Engineer CO-WFLHD: Margaret Moen
Construction Manager: Robert Nehler
Construction Inspectors: Daryl McKenzie and Robert Miller
Project office Number 541-247-4391

Contractor: Laskey-Clifton Corp.
75355 HW 101, P.O. Box 50
Reedsport OR, 97467



Excavator for deep trenches