



AGNESS ROAD RECONSTRUCTION PHASE 2 OR FS ARRA 33(4)

Week of 09/26/11 – 09/30/11

Past Week: Laskey-Clifton continued placing down drain randomly between M.P.



Deen Trench at site 8

18.9 and M.P. 11.6; completed the rest of the geogrid patches from M.P. 12.2 to M.P. 11.5; and paved geogrid and culvert patches from M.P. 12.8 to M.P. 12.6 and M.P. 11.7 to M.P. 10.7. The final geogrid patch at M.P. 11.4 has been eliminated and will now only grid and pave in this area. The deep trench at site 7, M.P. 19.1, has been completed. A culvert pipe was also placed in this site. The deep trench at site 8, M.P. 19.4, has also been completed and the deep trench at site 9, M.P. 20.3, started this week. The Deep Trench crew will work on Saturday.

This Week: Laskey-Clifton will continue working on placing down drains at random; start the MSE walls, starting at M.P. 26.3 and heading toward the end of the project; and paving from M.P. 12.6 to M.P. 10.5. The deep trench at site 7 & 8 will be prepped for paving this week.

Project Engineer CO-WFLHD: Margaret Moen
Construction Manager: Robert Nehler
Construction Inspectors: Daryl McKenzie and Robert Miller
Project office Number 541-247-4391

Contractor: Laskey-Clifton Corp.
75355 HW 101, P.O. Box 50
Reedsport OR, 97467



Installing down drains