



# AGNESS ROAD RECONSTRUCTION PHASE 2

## Past Week:

Lasley-Clifton has placed rip rap at random throughout the project; placed backfill material at MSE wall at M.P. 28.4; placed seeding and matting at random; and installed a down drain at M.P. 14.6 and M.P. 28.4. The deep trench at site 6, M.P. 18.5, is still in the process of being constructed. Also L-C installed a 90° pipe elbow at M.P. 17.0 to correct a steep inslope problem. Lastly Lasley-Clifton has installed an under drain system at M.P. 23.5 in the right ditch for 78 meters.



Left: Waste Area at M.P. 18.1

## This Week:

Lasley-Clifton will continue working on the deep trench at site 6, M.P. 18.5; install seeding and matting throughout the project; start doing a general clean up throughout the project; and install down drains. Ditch cleaning may also start this week. Some paving and curbing remains and will be pursued as weather permits.



Above: Installing the 90° Pipe Elbow

Project Engineer CO-WFLHD: Margaret Moen  
Construction Manager: Robert Nehler  
Construction Inspectors: Darrell McKenzie  
Project office Number 541-247-4391

Contractor: Lasley-Clifton Corp.  
75355 HW 101, P.O. Box 50  
Reedsport OR, 97467  
Office Number: 541-271- 2213