

WESTERN FEDERAL LANDS HIGHWAY DIVISION - FEDERAL HIGHWAY ADMINISTRATION



Paul Akehurst, Project Engineer
Paul.Akehurst@fhwa.dot.gov
PO Box 604
Prineville, OR 97754
(541) 447-7720
Fax (541) 447-7578



25 September, 2009

BEAVER CREEK ROAD NEWSLETTER

Construction Progress

Tidewater Contractors Inc. continued installation of pipe culverts on Beaver Creek Road working at the irrigation ditch near the intersection with Lister Road. Tidewater completed the new culvert installation and removed the temporary diversion channel on Thursday September 24th. Construction continued at both bridges where wing walls on the east side of the bridges were completed and backfilled. Tidewater also continued excavation work at the north end of the project and began hauling topsoil to waste area adjacent to the project.

Dunn Bros and EAC Fencing continued work on installing new right-of-way fence at the south end of the project.

Construction Activities for the week ending October 2, 2009

Tidewater Contractors, Inc will continue working on pipe installation at the north end of the project. They anticipate completing one to two culverts depending on site conditions. Crews will also continue excavation and survey staking work in the realignment section at the north end of the project.

Dunn Bros and EAC Fencing will continue construction of the right-of-way fence.

Flaggers will be on duty to maintain traffic flow and facilitate the safety of the travelling public through the project. Significant traffic delays during construction are not anticipated for the following week. A maximum delay of 30 minutes is allowed between the hours of 8 a.m. and 4 p.m. and between 5 p.m. and 6 a.m.



Installation of Irrigation Ditch Culvert



Cat Wagon Hauling Topsoil

Contractor's Work Schedule
Monday thru Thursday - Hours: 7am - 5pm

Subsequent newsletters may be found at <http://www.wfl.fhwa.dot.gov/projects/beavercreek>