

# WESTERN FEDERAL LANDS HIGHWAY DIVISION - FEDERAL HIGHWAY ADMINISTRATION



Paul Akehurst, Project Engineer  
[Paul.Akehurst@fhwa.dot.gov](mailto:Paul.Akehurst@fhwa.dot.gov)  
PO Box 604  
Prineville, OR 97754  
(541) 447-7720  
Fax (541) 447-7578



2 October 2009

## BEAVER CREEK ROAD NEWSLETTER

### Construction Progress

Tidewater Contractors Inc. continued installation of pipe culverts on Beaver Creek Road. Crews also continued excavation at the north end of the project mainly in the realignment sections. Along with hauling material from the excavation operation, Tidewater continued hauling and stockpiling topsoil from the north end of the project to be reintegrated into the project at a later date.

Dunn Bros and EAC Fencing continued work on installing new right-of-way fence at the south end of the project near the intersection with SE Lister Road.

### Construction Activities for the week ending October 9, 2009

Tidewater will continue excavation and hauling at the north end of the project for this week. A crew of one to two surveyors will be working throughout the project continuing survey staking operation.

Dunn Bros and EAC Fencing will continue construction of the right-of-way fence.

Flaggers will be on duty to maintain traffic flow and facilitate the safety of the travelling public through the project. Significant traffic delays during construction are not anticipated for the following week. A maximum delay of 30 minutes is allowed between the hours of 8 a.m. and 4 p.m. and between 5 p.m. and 6 a.m.



Installation of Metal Pipe Culvert



Cat Wagon Hauling Topsoil

**Contractor's Work Schedule**  
**Monday thru Thursday - Hours: 7am - 5pm**

*Subsequent newsletters may be found at <http://www.wfl.fhwa.dot.gov/projects/beavercreek>*