

WESTERN FEDERAL LANDS HIGHWAY DIVISION - FEDERAL HIGHWAY ADMINISTRATION



Paul Akehurst, Project Engineer
Paul.Akehurst@fhwa.dot.gov
PO Box 604
Prineville, OR 97754
(541) 447-7720
Fax (541) 447-7578



16 October, 2009

BEAVER CREEK ROAD NEWSLETTER

Construction Progress

Tidewater Contractors Inc. continued excavation and embankment at the north end of the project mainly in the realignment sections. Crews also began site cleanup throughout the project in anticipation of winter shutdown. The surveyor crew continued survey staking at pipe culvert locations in the north end of the project.

Dunn Bros and EAC Fencing continued work on installing new right-of-way fence at the south end of the project near the intersection with SE Lister Road.

Construction Activities for the week ending October 23, 2009

Tidewater Contractors, Inc will continue site cleanup throughout the project in anticipation of winter shutdown for the following week including cleanup of new culvert locations and excavation and embankment locations. The survey staking operation will continue at culvert locations at the north end of the project. A crew will also began culvert installation at the north end of the project

Dunn Bros and EAC Fencing will continue construction of the right-of-way fence.

Flaggers will be on duty to maintain traffic flow and facilitate the safety of the travelling public through the project. Significant traffic delays during construction are not anticipated for the following week. A maximum delay of 30 minutes is allowed between the hours of 8 a.m. and 4 p.m. and between 5 p.m. and 6 a.m.



Side Slope Construction



New Roadway Embankment Construction

Contractor's Work Schedule
Monday thru Thursday - Hours: 7am - 5pm

Subsequent newsletters may be found at <http://www.wfl.fhwa.dot.gov/projects/beavercreek>

WESTERN FEDERAL LANDS HIGHWAY DIVISION - FEDERAL HIGHWAY ADMINISTRATION



U.S. Department
of Transportation
**Federal Highway
Administration**

Paul Akehurst, Project Engineer
Paul.Akehurst@fhwa.dot.gov
PO Box 604
Prineville, OR 97754
(541) 447-7720
Fax (541) 447-7578



Side Slope Construction



Roadway/Embankment Construction

Contractor's Work Schedule
Monday thru Thursday - Hours: 7am – 5pm

Subsequent newsletters may be found at <http://www.wfl.fhwa.dot.gov/projects/beavercreek>