


WESTERN FEDERAL LANDS HIGHWAY DIVISION - FEDERAL HIGHWAY ADMINISTRATION



U.S. Department
of Transportation
**Federal Highway
Administration**

Paul Akehurst, Project Engineer
Paul.Akehurst@fhwa.dot.gov

PO Box 604
Prineville, OR 97754
(541) 447-7720
Fax (541) 447-7578



14 May, 2010

BEAVER CREEK ROAD NEWSLETTER

Construction Progress

Tidewater Contractors Inc. continued notch widening this week. Notch widening entails aggregate placement on the sides of the roadway in preparation for the widening of the roadway. Flagging operations are in place to facilitate the efficient flow of local traffic. Project completion is scheduled for September 2010.

Construction Activities for the Week of May 18, 2010

Tidewater Contractors, Inc will continue to work on the notch widening. The contractor is hauling select borrow from the Forest Service boundary back and forth to the notch widening construction areas. Trucks are entering the roadway. Tidewater anticipates culvert installation throughout the project during this week.

Any questions or concerns can be directed to Paul Akehurst, Project Engineer (contact information above).



Contractor's Work Schedule
Tuesday thru Friday - Hours: 7am - 5pm

Subsequent newsletters may be found at <http://www.wfl.fhwa.dot.gov/projects/beavercreek>