

WESTERN FEDERAL LANDS HIGHWAY DIVISION - FEDERAL HIGHWAY ADMINISTRATION



Paul Akehurst, Project Engineer
Paul.Akehurst@dot.gov
PO Box 604
Prineville, OR 97754
(541) 447-7720
Fax (541) 447-7578



June 27th, 2011

BEAVER CREEK ROAD NEWSLETTER

Construction Progress for the week of June 27th – July 1st

This week Tidewater Contractors, Inc continued roadway reconditioning on the north end of the project and paving the bottom lift of asphalt. The paving has continued past Beaver Creek and towards the Ochoco National Forest. Each day the crew will work on opposite sides of the road to progress throughout the project evenly with paving. Tidewater Contractors, Inc is confident that the reconditioning will be completed and bottom lift will be paved by Friday. This will allow for a smooth ride, little dust and eliminate water trucks.

Construction for the week of July 5th – 9th

Tidewater Contractors, Inc will not be working July 2nd thru July 4th. Construction will continue on July 5th with the top lift of paving starting from the intersection of the Paulina Suplee Highway and Beaver Creek Road and working north. During daytime hours a pilot car will facilitate public traffic through the project site. Please keep your distance if following haul trucks.



Paving near the intersection of Paulina Suplee Highway and Beaver Creek Road.
No more Dust!



Roadway reconditioning on Beaver Creek Road. No more potholes!

Contractor's Work Schedule
Monday thru Friday- Hours: 7am – 5pm

Subsequent newsletters may be found at <http://www.wfl.fhwa.dot.gov/projects/beavercreek>