



CROWN POINT VIADUCT RESTORATION

Construction Newsletter Update

August 2, 2012

Prep Work Continues

CONSTRUCTION ACTIVITIES

In the past week, Tapani Underground has installed several temporary erosion control devices throughout the project. In many locations the original historic gutter is buried below what appears to be the natural ground. Because of this, the contractor has begun clearing the shrubs covering the gutter, a spot for temporary sediment traps to be installed. Eventually the gutter will be hand cleaned, and repaired to its original form.

For the week of 8/6/2012 through 8/9/2012, The contractor will continue with the installation of temporary erosion control devices throughout the project, and preparatory work at the viaduct.



Project Information

Contractor:

- Tapani Underground

Begin Construction:

- July 2012

Completion Date:

- April 2013

Current Work:

Storm Water & Soil Erosion Control

Work Schedule:

Monday—Thursday

7:00 AM—5:30 PM



Western Federal Lands Highway Division
Federal Highway Administration

Dirt is washed off a column below the viaduct to expose the true concrete color. Future concrete will be mixed to closely match the color of the original structure.

One Lane Closures

DELAYS AND CLOSURES

Expect periodic one lane closures throughout the project. At this time, delays have been minimal. However, one should expect short delays of up to 30 minutes between the hours of 7:00am and 5:30pm., Monday through Thursday No delays will occur on the weekends.



Use caution while in the construction zone. Please obey all flaggers commands, be mindful of construction personnel, and respectful of other motorists, pedestrians, and bicyclists on the road.

**MARGARET MOEN,
PROJECT ENGINEER**

Western Federal lands Highway
Division
610 E 5th Street
Vancouver, WA 98661

Phone: 360-619-7690

Fax: 360-619-7846

Margaret.Moen@dot.gov