



Ken Oltmann, CPM  
Ken.Oltmann@q.com  
PO Box 1403  
Bandon, OR 97411  
(541) 329-0394  
Fax (541) 329-0395



July 8, 2011

# North Bank Lane Newsletter

## Progress Report

There was activity for the week of July 4th on the project. The contractor started the milling work this week he is working from station 44+70 to 62+30 the contractor milled off the temp asphalt and the base course. The contractor milled from station 95+00 to 102+00 and removed the temp asphalt and the base course in this area. They began the utilities trenching this week from station 87+00 to 95+23 and installed conduit in this area. The contractor began work at the Junction of HWY 101 and North Bank Lane Rd removing asphalt and stockpiling material to be used later on the project. The surveying will be on going for the next few weeks. Tide water has opened a field office in Bandon Oregon and will work the project from Bandon. Expect some delays and watch for equipment on the road. This report will be updated as more activities begin.

## Project Photo's



Construction activities for the North Bank Lane portion of the project began 2010 and the road construction activities will be completed in the fall of 2011. Once construction begins, weekly newsletters will be posted below providing road closure, delays, and other pertinent information regarding the project.

Go online for more information and to read old newsletters at <http://www.wfl.fhwa.dot.gov/projects/>



### Contractor's Work Schedule

Monday – Thursday: Hours: 7am – 5pm  
Survey Crews maybe working Monday-Fridays:

### Traffic Delay Information

There will not be any construction activity on North Bank Lane until the contractor returns to the project. We will have surveyors on the project.



