



Ken Oltmann, CPM
Ken.Oltmann@q.com
PO Box 1403
Bandon, OR 97411
(541) 329-0394
Fax (541) 329-0395



July 14, 2011

North Bank Lane Newsletter

Progress Report

There was activity for the week of July 11th on the project. The contractor completed the three sub excavation areas at stations 87+00 to 87+30, 94+20 to 94+80 and 118+00 to 119+00. The contractor trenched in 485 ft of conduit this week and installed one vault. The contractor started constructing fills from station 36+00 to 47+60. The surveying will be on going for the next few weeks. Expect some delays and watch for equipment on the road. This report will be updated as more activities begin.

Project Photo's



Construction activities for the North Bank Lane portion of the project began 2010 and the road construction activities will be completed in the fall of 2011. Once construction begins, weekly newsletters will be posted below providing road closure, delays, and other pertinent information regarding the project.

Go online for more information and to read old newsletters at <http://www.wfl.fhwa.dot.gov/projects/>



Contractor's Work Schedule

Monday – Thursday: Hours: 7am – 5pm
Survey Crews maybe working Monday-Fridays:

Traffic Delay Information

There will not be any construction activity on North Bank Lane until the contractor returns to the project. We will have surveyors on the project.



