



Ken Oltmann, CPM
Ken.Oltmann@q.com
PO Box 1403
Bandon, OR 97411
(541) 329-0394
Fax (541) 329-0395



July 21, 2011

North Bank Lane Newsletter

Progress Report

The main activity for the week of July 17th was, the contractor trenched in 1200 ft of 5 inch conduit and set two vaults this week. PPL was on the project this week and set four new power poles that were inside of the final staked roadway. The contractor started removing material from the surcharge area on Thursday and started building fills from station 35+00 to 64+00. Expect some delays and watch for equipment on the road. This report will be updated as more activities begin.

Project Photo's



Construction activities for the North Bank Lane portion of the project began 2010 and the road construction activities will be completed in the fall of 2011. Once construction begins, weekly newsletters will be posted below providing road closure, delays, and other pertinent information regarding the project.

Go online for more information and to read old newsletters at <http://www.wfl.fhwa.dot.gov/projects/>



Contractor's Work Schedule

Monday – Thursday: Hours: 7am – 5pm
Survey Crews maybe working Monday-Fridays:

Traffic Delay Information

There will not be any construction activity on North Bank Lane until the contractor returns to the project. We will have surveyors on the project.



