

Western Federal Lands Highway Division – Federal Highway Administration



Ken Oltmann, CPM
Ken.Oltmann@q.com
PO Box 1403
Bandon, OR 97411
(541) 329-0394
Fax (541) 329-0395



September 1, 2011

Progress Report

The main activity for the week of August 29th was, the contractor finished all of the trenching and began blowing the pull line through all the conduits, this is not completely finished should be completed next week. The contractor began work on the pedestrian culvert forming the head walls and wing walls at this location, the contractor poured the concrete on the footings he plans to construct the forms for the wing walls and pouring concrete next week. The contractor is finishing grade from station 35+00 to 65+00 all this week. The contractor plans to construct the de-cell lane at HWY 101 next week. Expect some delays and watch for equipment on the road the project is under pilot car use the operation is spread out along the full length of the project. This report will be updated as more activities begin.

Project Photo'



Construction activities for the North Bank Lane portion of the project began 2010 and the road construction activities will be completed in the fall of 2011. Once construction begins, weekly newsletters will be posted below providing road closure, delays, and other pertinent information regarding the project.

Go online for more information and to read old newsletters at <http://www.wfl.fhwa.dot.gov/projects/>



Contractor's Work Schedule

Monday – Thursday: Hours: 7am – 5pm
Survey Crews maybe working Monday-Fridays:

Traffic Delay Information

There will not be any construction activity on North Bank Lane until the contractor returns to the project. We will have surveyors on the project.



