## Construction Report Period Ending May 15, 2013

## Deweyville Trailhead to Neck Lake Road AK PFH 43(10) Design-Build

Project Engineer: Bill Welton Crew: Clint Pittman
Contractor: Kiewit Infrastructure West Co Bob Miller

 Award Date
 August 2, 2012
 Contract Award Amount
 \$ 41,620,000

 Notice To Proceed
 September 15, 2012
 Probable Contract Amount
 \$ 41,620,000

Contract Fixed Completion Date ...... December 1, 2014

Revised Contract Fixed Comp. Date..... na

## **Completed Work**

The Contractor's design has been released for construction (RFC) and all permits are now in place. Mobilization is complete, the office complex is in place with internet and phone service. Tree falling should be completed this week.

## **On-going Work**

Construction survey and erosion control activities are ongoing. The rock cut at station 930+00 (MP 85) has been stripped, drill and shoot will be ongoing for the next few weeks. Waste Site 19 and 17 have been developed.

Excavation and embankment activities will take place from station 930+00 (MP 85) back to the beginning of project (BOP) at station 785+00 (MP 82). The work zone will have signs and flaggers. Traffic will be stopped starting at 6:30 am to 5:00 pm with openings on the bottom of the hour (ie 7:30; 8:30; 9:30 etc)

Be aware that there are other construction projects in the area, be sure to check their traffic delay schedules and plan accordingly.

Thank you for your cooperation in these matters.

Pictures will be posted on our website which is currently being constructed (getting close)

Contact Information: Bill Welton; PO Bx 521, St. Thorne Bay, AK 99919; Phone (360) 601-5086;

Email: bill.welton@dot.gov

Telephone @ Deweyville office (907) 339-2072