



Pioneer Mountains Scenic Byway MT PFH 73-1(5) Weekly Newsletter

F
H
W
A
&
D
e
b
c
o
C
o
n
s
t
r
u
c
t
i
o
n

Work completed during the week of June 26 through July 2:

Chipping of the slash piles continued through the week. Cuddy & Associates continued survey staking. Coleman Construction continued rebar placement for the snowmobile bridge abutments. Riprap production began and work on the Monday-Friday detour route continued. Silt fence installation also continued.

Activities scheduled for the week of July 3 through July 9:

Aggregate surfacing will be placed on the Monday-Friday detour. Cuddy & Associates will continue survey staking. Work on the snowmobile bridge and slash pile chipping will continue. Culvert installation is also expected to begin this week.

Traffic Control:

During weekdays, flaggers and a pilot car will guide traffic through the project where construction activities are underway. To date, traffic delays have been short, but delays of up to 30 minutes are possible. During the weekend, the Byway is open to public travel.

Debco Construction expects to start using the detour route July 6th. The detour route is steep and narrow. Maximum vehicle length on the detour route is 30 feet.

If you have any questions or comments regarding the status of the project, please call me at (406) 683-3452. Project information is also available at:
http://www.wfl.fha.dot.gov/projects/pioneer_mountains/

Respectfully,
Daniel L. Christianson, Project Engineer
610 North Montana Street CL #8
Dillon, MT 59725



Have a safe 4th of July!

