

Western Federal Lands Highway Division – Federal Highway Administration



Ken Oltmann, CPM
Ken.Oltmann@q.com
PO Box 1403
Bandon, OR 97411
(541) 329-0394
Fax (541) 329-0395



9/25/2011

Progress Report

The main activity for the week of September 19th was paving and form work on the headwall at the pedestrian culvert, the inlet is completed and the outlet is formed and the contractor will pour it today. The paving started on September 17th at the junction of highway 101 and North Bank lane. The paving will be on going for the next few days and should be completed by Monday of next week. Tide Water is cleaning up all the loose ends this week, paving road approaches and a small parking lot at the Head Quarters that was added under modification to the contract. PPL was on the project all week removing the overhead lines and poles from Fahys Creek to the overlook parking lot. This work is completed. The contractor is finishing the final slope in front of the Head Quarters office this week and this area will be paved over the weekend. The contractor plans to begin the construction of the steps leading down into the pedestrian culvert on Monday of next week. The placing of Mulch and seeding the exposed slopes will begin on Monday. The mainline paving was completed on September 24th. Expect some delays and watch for equipment on the road. The project is under pilot car use. The operation is spread out along the full length of the project. This report will be updated as more activities begin.



Construction activities for the North Bank Lane portion of the project began 2010 and the road construction activities will be completed in the fall of 2011. Once construction begins, weekly newsletters will be posted below providing road closure, delays, and other pertinent information regarding the project.

Go online for more information and to read old newsletters at <http://www.wfl.fhwa.dot.gov/projects/>



Contractor's Work Schedule

Monday – Thursday: Hours: 7am – 5pm
Survey Crews maybe working Monday-Fridays:

Traffic Delay Information

There will not be any construction activity on North Bank Lane until the contractor returns to the project. We will have surveyors on the project.



