

OR PFH (22-16) MCKENZIE HIGHWAY BRIDGE REPLACEMENT DTFH70-08-C-00012

Report Date: June 6, 2008

Status Report for the week ending June 6, 2008

CP Construction started the week mobilizing equipment, installing erosion control devices and excavation for the new bridge abutments. This excavation is at the same site as the old bridge at Mile Post 66.69, east of Alder Springs snow gate.

By the end of the week excavation for abutment#1 and #2 had been completed leaving the majority of the old bridge in place (See attached photograph). Re-inforcing steel was delivered on the project in preparation for the concrete footing placement next week.

Changeable message signs were located on Highway 126, east and west of the Highway 242/Highway 126 intersection. Additional temporary construction signs were placed west of the bridge project to notify the traveling public of the construction work ahead and that the area is closed to pedestrians, bicyclists and motorists.

Construction Activities for the week ending June 13, 2008

The contractor will concentrate on forming and placing concrete for abutments #1 and #2 at Mile Post 66.69. Additionally, a simulated stone masonry test wall will be cast, in concrete, to aesthetically compliment the existing structure.

Driving Conditions

The west end of Highway 242 (Old McKenzie Highway) is closed at Mile Post 65.9, the Alder Springs snow gate. Temporary construction signs indicate the closure and the distance to the closure.

CONTACT INFORMATION

Project Engineer: Paul Akehurst

Mailing Address: PO Box 1070
Bend, OR 97701

Office: (541)306-3488

E-mail: Paul.Akehurst@fhwa.dot.gov

