



CONSTRUCTION NEWSLETTER

ISSUE NO. 6
December 2, 2010

Agness Road Project

The bridge painting operation was completed on 11/12. The Laskey-Clifton jacked the bridge and adjusted the rocker bearings of pier 6 in to the correct position. For doing this operation, the bridge girders needed to be stiffened at the jack assembly locations so jacking stiffeners were used. We still need to do the coating adhesion tests on the final coat and paint the jacking stiffeners and the adjusted rocker bearings. Now that we are done with the difficult or time consuming operations, the remaining repairs should be completed on time to meet the project completion date. The list for the remaining work is the placement of: Shear lugs, catcher blocks, bridge rail, expansion joint sealing, expansion joint trough, guard rail and pavement markings.



Traffic impacts continue to be one lane traffic controlled by signals at the Illinois River and Rouge River Bridges. A traffic lane switch is expected when the work zone is switched to the north lane for Illinois and south lane for Rouge Bridges.

Federal Highway Administration
Todd Hashemi, Project Engineer
360-607-1893

Laskey – Clifton Corp
Mr. Mike Thibeau, Project Manager
541-271-2213

TO RECEIVE THIS NEWSLETTER VIA EMAIL, SEND YOUR REQUEST TO todd.hashemi@dot.gov
