

U.S. DEPARTMENT OF TRANSPORTATION
 Federal Highway Administration
 Western Federal Lands Highway Division
 Vancouver, Washington 98661

REGION SEVENTEEN
 DAILY RECORD OF MISCELLANEOUS ITEMS

Project: _____ Date: _____

Number: 62401 - Furnishing and Placing Topsoil

DESCRIPTION, LOCATION, ETC.	QUANTITY (m2)
Station 4+900 = 17 wide	
Average width = 18.5 x Length 50 m =	925
Station 4+950 = 20 wide	
Average width = 17.5 x Length 50 m =	875
Station 5+000 = 15 wide	
Average width = 15x Length 50 m =	750
Station 5+500= 15 wide	
TOTAL 	2,550

I certify that the above quantity was performed and/or used in the construction of this project.

 Contractor

 Project Engineer/Inspector

NOTE:
 See FP for Method of Measurement, Section 624.