

US DEPARTMENT OF TRANSPORTATION
 Federal Highway Administration
 Western Federal Lands Highway Division
 Vancouver, Washington 98661

REGION SEVENTEEN
 DAILY RECORD OF MISCELLANEOUS

Date: _____ Line: _____ Party: _____

Project Stamp:

Item No. 62503
 Seeding, Hydraulic Method

STATION	PLAN m ²	SLURRY UNITS	DATE	INITIALS			COMMENTS
0+035							
	944	1	9/28/02	JKD			1 Slurry Unit = 4000 Liters of Water plus
0+055							8.810 kg Bulk Seed
	1,02	1	9/28/02	JKD			(6.725 KG Live Seed)
1+206							
	985	1	9/28/02	JKD			22.7 kg 10:20:10 Fertilizer
1+278							13.6 kg 38:0:0 Fertilizer
	1,907	1	9/28/02	JKD			
1+322							And Mulch for Tracer:
	990	1	9/28/02	JKD			16.812 kg per Slurry Unit
1+400							
	1,020	1	9/29/02	JKD			10 Slurry Units per Hectare
1+520							10,000 square meters = 1 hectare
	1,000	1	9/29/02				10,000/10 = 1,000 m ² per Slurry Unit
1+599							
	995	1	9/29/02	JKD			
1+624							
	1,000	1	9/29/02	JKD			

Computed By: _____ Date: _____ Checked By: _____ Date: _____