AGNESS ROAD
RECONSTRUCTION PHASE 2

Past Week:

Laskey-Clifton has placed rip rap in planned areas throughout the project; completed clearing brush throughout the project; shaped ditches at M.P. 13.2 and at M.P. 14.9; and installed seeding and matting at random. The deep trench at site 5, M.P. 18.4, was completed this week, and the crew has moved to deep trench site 6, M.P. 18.5. The paving crew has paved three milled areas in the osprey area from M.P. 10.4 to M.P. 10.5.; and paved the MSE wall at M.P. 28.4.

This Week:

Laskey-Clifton will continue working on the deep trench at site 6, M.P. 18.5; install seeding and matting throughout the project; start doing a general clean up throughout the project; and install down drains. Ditch cleaning may also start this week. Lastly Laskey-Clifton will place rip rap in unplanned but needed areas throughout the project and finish up the culvert corrections listed in the contract.

Left: Striping on the project

Right: Matting at the Deep Trench site 2, M.P. 16.4

Right: Paving at the MSE Wall at Station 28.4

Left: Digging at the Deep Trench site 6, M.P. 18.5

Project Engineer CO-WFLHD: Margaret Moen
Construction Manager: Robert Nehler
Construction Inspectors: Darrell McKenzie
Project office Number 541-247-4391

Contractor: Laskey-Clifton Corp.
75355 HW 101, P.O. Box 50
Reedsport OR, 97467
Office Number: 541-271- 2213