FORM FHWA 17-348 (12/2007)

U.S. DEPARTMENT OF TRANSPORTATION
FEDERAL HIGHWAY ADMINISTRATION
Western Federal Lands Highway Division
610 E. 5th St. Vancouver, Washington 98661

FP-03 109.01

Date Stamp

Copy Stamp

(a) Project Name:

Project Number:

(b) Item Number: 15703

Item Description: Soil Erosion Control, silt fence

(c) Date work performed:

Daily Record Of Miscellaneous Items

(f) Calculations*:

New installation:
35+10 LT to 35+20 LT = 10.0'
41+00 RT to 41+20 RT = 20.1'
Total = 30.1'

NOTE: more than 50% of the original contract is complete.

FP-03 157.16(b): Pay additional 25% of unit bid price.
Current quantity claimed: 75% of 30.1' = 22.58'
Pay additional 25% of previously-installed: 25% of 136.2' = 34.05'

Total this estimate = 22.58 + 34.05 = 56.63'

(g) Supporting sketch and details*:

Pay note 2 of 3 in series

Summary of Quantities

(d) Location:	(e) Measured quantity:
see stations above	56.63 LNFT
Total Quantity:	57
Unit of Measurement:	LNFT

*Attach additional sheets if necessary.

(h) Name of person measuring work:

(i) ☒ Interim Measurement ☐ Final Measurement

I certify the above measurements and calculations are correct and the total quantity is subject to direct payment for the item identified.

(j) Contractor Representative

FHWA Use Only

Verified By:

Construction Inspector

Approved

Entered To Record

Checked By:

FHWA Representative

Date: