DATE:_____ LINE:_____ PARTY: _____

PROJECT:

PROJECT STAMP

WDFD-472
3/83

U.S. DEPARTMENT OF TRANSPORTA PAGE
FEDERAL HIGHWAY ADMINISTRATION
VANCOUVER, WASHINGTON

MISC. CONSTRUCTION NOTES

ITEM 63401C
PAVEMENT MARKINGS
SOLID WHITE-N0N REFLECTORIZED

LOCATION	TYPE	WIDTH (mm)	NUMBER	LENGTH (m)	LENGTH (100 mm)
SNAKE RIVER	SKIPS	100	12	1.0	12.0
SNAKE RIVER	PRK STALLS	100	16	16.0	256.0
SNAKE RIVER	PRK STALLS	100	1	7.0	7.0
SNAKE RIVER	HANDICAP	300	1	8.3	24.9
SNAKE RIVER	HANDICAP	150	1	6.0	9.0
SNAKE RIVER	HANDICAP	430	1	0.5	2.2
SNAKE RIVER	HANDICAP	430	1	0.5	2.2
TETON					
OVERLOOK	PRK STALLS	100	24	5.8	139.2
OVERLOOK	PRK STALLS	100	6	3.4	20.4
OVERLOOK	PRK STALLS	100	5	15.2	76.0
GLACIER	PRK STALLS	100	22	5.8	127.6
GLACIER	PRK STALLS	100	6	3.6	21.6
GLACIER	PRK STALLS	100	5	12.0	60.0
				TOTAL	758.0 meters

COMPUTED BY: CHECKED BY: ABC